

ID	Task Name	Duration Start	Finish	Resource Names	Nov '17 29	5	12
16	Begin trench patching of ADA curb lines - Opal 5 days to Mardonna	Tue 11/14/17	Mon 11/20/17	Guido			
17	Pour back of concrete from Waite to Umatilla Sts.	Fri 11/17/17	Thu 11/23/17	Guido			
18	Begin pour back of concrete from Comstock to Grant	12 days Wed 11/22/17	Thu 12/7/17	Guido			
19	Trench patching from Waite to Umatilla Sts.	2 days Thu 11/23/17	Fri 11/24/17	Guido			
20	Trench patching from Comstock to Grant	4 days Wed 12/6/17	Mon 12/11/17	Guido			
21	Place temporary sidewalk crossing from Waite to Umatilla St.	1 day Mon 11/20/17	Mon 11/20/17	Guido			
22	Close one lane from Umatilla to Umpqua Sts.	16 days Mon 11/20/17	Mon 12/11/17	Guido			
23	Saw cutting from Umatilla to Umpqua Sts	2 days Mon 11/20/17	Tue 11/21/17	Cradar			
24	Prep for new curb and sidewalk. Install storm pipe and 2 new CG3's at Umpqua St. Install storm pipe and new manhole at Willamette	10 days Wed 11/22/17	Tue 12/5/17	Cradar			
25	Close single lane to traffic from Umpqua To State Sts.	27 days Fri 12/1/17	Mon 1/8/18	Guido			
26	Place temporary ped crossings from Umpqua to State Sts.	2 days Fri 12/1/17	Mon 12/4/17	Guido			
27	Saw cut from Umpqua to State Sts	4 days Mon 12/4/17	Thu 12/7/17				
28	Remove curb, sidewalk, install storm pipe and inlets from Umpqua to State Sts.	20 days Thu 12/7/17	Wed 1/3/18				
29	Pour back ADA ramps and sidewalk from Umatilla to Willamette Sts.	5 days Mon 12/4/17	Fri 12/8/17	Guido			
30	Close single lanes as needed from Grant to Miller Streets	19 days Thu 11/30/17	Tue 12/26/17	Guido			

Project: CENTRAL AVE. SCHEDULE
Date: Wed 11/8/17

- Task
- Split
- Milestone
- Summary
- Project Summary
- Inactive Task
- Inactive Milestone
- Inactive Summary
- Manual Task
- Duration-only
- Manual Summary Rollup
- Manual Summary
- Start-only
- Finish-only
- External Tasks
- External Milestone
- Deadline
- Progress
- Manual Progress