


ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18
1	Close west bound lane to traffic from Ash St to Grant St.	21 days	Tue 1/2/18	Tue 1/30/18	Guido	3	7	28
2	Complete underground and demo work at Branton St	3 days	Tue 1/2/18	Thu 1/4/18	Cradar		14	
3	Complete demo and sidewalk prep on south side of Central between Umpqua and	3 days	Tue 1/2/18	Thu 1/4/18	Guido		14	
4	Notify business owners, on south side between Umpqua and State Streets, of	1 day	Tue 1/2/18	Tue 1/2/18	Guido		14	
5	Setup and pour back sidewalk and ramps between Umpqua and Willamette, south side	4 days	Fri 1/5/18	Wed 1/10/18	Guido		14	
6	Demo sidewalk and curb between Umpqua and State Streets.	6 days	Fri 1/5/18	Fri 1/12/18	Guido		14	
7	pour catch basin and CG3 basins at Branton	2 days	Fri 1/5/18	Mon 1/8/18	Guido		14	
8	Begin demo and underground at Branton St., north side.	6 days	Mon 1/8/18	Mon 1/15/18	Cradar		14	
9	Pour back ADA ramps, curbs and sidewalks between Umpqua and State St. Block out light pole bases for Kunert.	8 days	Mon 1/15/18	Wed 1/24/18	Guido		14	
10	Pour back ADA ramps at Branton Street, north side	3 days	Tue 1/16/18	Thu 1/18/18	Guido		14	
11	Pour back ADA ramps at Branton St., north side	3 days	Tue 1/16/18	Thu 1/18/18	Guido		14	
12	Setup and pour basin bottoms at Branton St., north	2 days	Fri 1/19/18	Mon 1/22/18	Guido		14	



Project: CENTRAL AVE. SCHEDU
Date: Tue 1/2/18

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18
13	Set up temp ped crossings for Grant Street	8 days	Mon 1/15/18	Wed 1/24/18	Guido	3	7	14
14	Begin demo and underground work on Grant Street, north side.	5 days	Tue 1/16/18	Mon 1/22/18	Cradar			



Project: CENTRAL AVE. SCHEDU
Date: Tue 1/2/18

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	