

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17 3 10 17 24 31	Jan '18 7 14 21 28	Feb '18 4 11 18 25	Mar '18 4 11 18 25	Apr '18 1 8 15 22 29	M
1	begin underground work at Calapooia intersection	9 days	Mon 4/2/18	Thu 4/12/18	Cradar						Cradar
2	trench patch at Calapooia intersection	1 day	Fri 4/13/18	Fri 4/13/18	Guido						Guido
3	complete removal of sidewalk/curb from Umpqua to State, north	1 day	Mon 4/2/18	Mon 4/2/18	Guido						Guido
4	prep for curb on remainder of Umpqua to State, north	2 days	Tue 4/3/18	Wed 4/4/18	Guido						Guido
5	place remainder of conduit from Umpqua to State, north	2 days	Tue 4/3/18	Wed 4/4/18	Kunert						Kunert
6	set and pour curbs on Umpqua to State, north	2 days	Thu 4/5/18	Fri 4/6/18	Guido						Guido
7	trench patch from Umpqua to State, north	1 day	Mon 4/9/18	Mon 4/9/18	Guido						Guido
8	set water meter boxes in sidewalk area, dig out at tree locations, place topsoil and root	2 days	Mon 4/9/18	Tue 4/10/18	Guido						Guido
9	pour remainder of sidewalk and driveway between Umpqua and State, north	2 days	Wed 4/11/18	Thu 4/12/18	Guido						Guido
10	begin demo of sidewalk between State and Umpqua, South	5 days	Fri 4/13/18	Thu 4/19/18	Guido						Guido
11	prep for curb between Umpqua to State, south	2 days	Fri 4/20/18	Mon 4/23/18	Guido						Guido
12	begin demo of sidewalk and curb between State and Calapooia, north	2 days	Mon 4/16/18	Tue 4/17/18	Cradar						Cradar
13	prep curb between State and Calapooia, north	2 days	Wed 4/18/18	Thu 4/19/18	Cradar						Cradar

Project: CENTRAL AVE. SCHEDU
Date: Tue 4/3/18

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17 3 10 17 24 31	Jan '18 7 14 21 28	Feb '18 4 11 18 25	Mar '18 4 11 18 25	Apr '18 1 8 15 22 29	M
14	place conduit from State to Calapooia, north	2 days	Wed 4/18/18	Thu 4/19/18	Kunert						Kur
15	work on removal and replacement of defective inlets	15 days	Thu 4/5/18	Wed 4/25/18	Guido						G

Project: CENTRAL AVE. SCHEDU
Date: Tue 4/3/18

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			