

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18
1	demo and prep between Front and Calapooia, south	5 days	Mon 5/14/18	Fri 5/18/18	Cradar							
2	install conduits between Front and Calapooia, south	2 days	Thu 5/17/18	Fri 5/18/18	Kunert							
3	set curb forms between Front and Calapooia, south	2 days	Mon 5/21/18	Tue 5/22/18	Guido							
4	pour curb between Front and Calapooia, south	1 day	Wed 5/23/18	Wed 5/23/18	Guido							
5	pour ADA ramps at Front and Calapooia, south	1 day	Thu 5/24/18	Thu 5/24/18	Guido							
6	set tree grates between Front and Calapooia, south	1 day	Fri 5/25/18	Fri 5/25/18	Guido							
7	pour sw between Front and Calapooia, south	1 day	Mon 5/28/18	Mon 5/28/18	Guido							
8	prep curb and sw between Calapooia and State, south	2 days	Tue 5/29/18	Wed 5/30/18	Cradar							
9	install conduits between Calapooia and State, south	1 day	Thu 5/31/18	Thu 5/31/18	Kunert							
10	pour curb between Front and Calapooia, south	1 day	Fri 6/1/18	Fri 6/1/18	Guido							
11	set tree grates between Calapooia and State, south	1 day	Mon 6/4/18	Mon 6/4/18	Guido							
12	pour ADA ramps at State and Calapooia, south	1 day	Tue 6/5/18	Tue 6/5/18	Guido							
13	pour sw between State and Calapooia, south	2 days	Wed 6/6/18	Thu 6/7/18	Guido							
14	demo and prep Sunset intersection	2 days	Thu 5/31/18	Fri 6/1/18	Cradar							
15	lower manhole lids on mainline	10 days	Mon 5/21/18	Fri 6/1/18	Guido							
16	begin AC repair	12 days	Mon 5/21/18	Tue 6/5/18	Guido							
17												

Project: CENTRAL AVE. SCHEDU
Date: Wed 5/16/18

Task: Project Summary, Inactive Task, Inactive Milestone, Inactive Summary

Manual Task, Duration-only, Manual Summary Rollup, Manual Summary

Start-only, Finish-only, External Tasks, External Milestone

Deadline, Progress, Manual Progress