

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun
1	dig out for tree grates Calapooia to State, north	1 day	Tue 5/1/18	Tue 5/1/18	Guido						Guido	
2	place tree grates, set sw, Calapooia to State, north	1 day	Wed 5/2/18	Wed 5/2/18	Guido						Guido	
3	place tree water lines - pending Change Order	1 day	Wed 5/2/18	Wed 5/2/18	Guido						Guido	
4	form or fill in ADA ramp at north intersection of Front St - pending Change Order	1 day	Thu 5/3/18	Thu 5/3/18	Guido						Guido	
5	pour sidewalks, Calapooia to State, north - pending water line CO	1 day	Wed 5/2/18	Wed 5/2/18	Guido						Guido	
6	pour sidewalks, Calapooia to State, north - pending water line CO	1 day	Thu 5/3/18	Thu 5/3/18	Guido						Guido	
7	trench patch from Calapooia to State - north	1 day	Fri 5/4/18	Fri 5/4/18	Guido						Guido	
8	demo curb line at City Hall to State - prep curb line and place conduit	2 days	Mon 5/7/18	Tue 5/8/18	Cradar						Cradar	
9	form curb from City Hall to State, form ADA ramp - City Hall	1 day	Wed 5/9/18	Wed 5/9/18	Guido						Guido	
10	place ADA at SW corner of Umpqua	1 day	Thu 5/10/18	Thu 5/10/18	Guido						Guido	
11	place curb and remainder of ADA at City Hall	1 day	Fri 5/11/18	Fri 5/11/18	Guido						Guido	
12	dig out for tree grates Umpqua to State, south	1 day	Mon 5/14/18	Mon 5/14/18	Guido						Guido	
13	set grates and sidewalks from Umpqua to State	2 days	Tue 5/15/18	Wed 5/16/18	Guido						Guido	
14	pour sidewalks, Umpqua to State, south	1 day	Thu 5/17/18	Thu 5/17/18	Guido						Guido	
15	place luminaire post from Umpqua to State	1 day	Mon 5/21/18	Mon 5/21/18	Kunert						Kunert	
16	prep for curb - Front to Calapooia - south	2 days	Tue 5/8/18	Wed 5/9/18	Cradar						Cradar	
17	place conduit - from Front to Calapooia - south	1 day	Thu 5/10/18	Thu 5/10/18	Kunert						Kunert	
18	form curb - from Front to Calapooia - south	1 day	Mon 5/14/18	Mon 5/14/18	Guido						Guido	
19	place curb from Front to Calapooia - south	1 day	Tue 5/15/18	Tue 5/15/18	Guido						Guido	
20	begin AC repair	10 days	Mon 5/14/18	Fri 5/25/18	Guido						Guido	

Project: CENTRAL AVE. SCHEDU  
Date: Tue 5/1/18