

ID	Task Name	Duration	Start	Finish	Resource Names	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18
1	prep SW corner Calapooia	2 days	Mon 5/21/18	Tue 5/22/18	Cradar							Cradar
2	set curb forms between Front and Calapooia, south	2 days	Mon 5/21/18	Tue 5/22/18	Guido							Guido
3	pour curb between Front and Calapooia, south 1 day	1 day	Mon 5/21/18	Mon 5/21/18	Guido							Guido
4	pour curb between Umpqua Bank and Calapooia, south	1 day	Tue 5/22/18	Tue 5/22/18	Guido							Guido
5	trench patch between Front and Umpqua Street	2 days	Tue 5/22/18	Wed 5/23/18	Guido							Guido
6	demo and prep Umpqua Bank driveway	1 day	Tue 5/22/18	Tue 5/22/18	Cradar							Cradar
7	pour ADA ramps at Front and Calapooia, south 1 day	1 day	Wed 5/23/18	Wed 5/23/18	Guido							Guido
8	set tree grates between Front and Calapooia, south	1 day	Fri 5/25/18	Fri 5/25/18	Guido							Guido
9	pour sw at tree grates Front and Calapooia, south	1 day	Mon 5/28/18	Mon 5/28/18	Guido							Guido
10	prep curb and sw between Calapooia and State, south	2 days	Tue 5/29/18	Wed 5/30/18	Cradar							Cradar
11	set tree grates between Calapooia and State, south	1 day	Mon 6/4/18	Mon 6/4/18	Guido							Guido
12	pour ADA ramps at State and Calapooia, south 1 day	1 day	Tue 6/5/18	Tue 6/5/18	Guido							Guido
13	pour sw between State and Calapooia, south	2 days	Wed 6/6/18	Thu 6/7/18	Guido							Guido
14	demo and prep Sunset intersection	2 days	Wed 5/23/18	Thu 5/24/18	Cradar							Cradar
15	setup ADA ramps at Sunset intersection	3 days	Fri 5/25/18	Tue 5/29/18	Guido							Guido
16	lower manhole lids on mainline	10 days	Mon 5/21/18	Fri 6/1/18	Guido							Guido
17	begin AC repair	12 days	Mon 5/21/18	Tue 6/5/18	Guido							Guido
18	demo southwest side of Calapooia	4 days	Thu 5/31/18	Tue 6/5/18	Cradar							Cradar
19	set up and pour curb sw side of Calapooia	2 days	Wed 6/6/18	Thu 6/7/18	Guido							Guido
20	setup and pour driveway and sidewalk on sw side of Calapooia	2 days	Fri 6/8/18	Mon 6/11/18	Guido							Guido
21	pre-punchlist items (inlets, topsoil, seeding)	10 days	Mon 6/4/18	Fri 6/15/18	Guido							Guido

Project: CENTRAL AVE. SCHEDULE
Date: Tue 5/22/18

Task Split Milestone Summary

Manual Task Duration-only Manual Summary Rollup Manual Summary

Start-only Finish-only External Tasks External Milestone

Deadline Progress Manual Progress